S
625.704
H3fe
March 5
1984

PLEASE RETURN

Montana State Library
3 0864 1006 6503 6

MONTANA

DEPARTMENT OF HIGHWAYS

STATE DOCUMENTS COLLECTION

MAR - 8 1984

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620



FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

MARCH 5, 1984


DOMINION OF CANADA
BRITISH COLUMBIA
ALBERTA
SASKATCHEWAN
LINCOLN
GLACIER
TOOLE
LIBERTY
HILL
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
SANDERS
LAKE
MINERAL
MISSOULA
RAVALLI
LEWIS AND CLARK
TETON
PONDERA
CHOUTEAU
CASCADE
FERGUS
PETROLEUM
GARFIELD
MCCONE
RICHLAND
DAWSON
PRAIRIE
WIBAUX
GRANITE
POWELL
DEER LODGE
SILVER BOW
BEAVERHEAD
MADISON
JEFFERSON
BROADWATER
GALLATIN
MEAGHER
WHEATLAND
GOLDEN VALLEY
MUSSELSHELL
TREASURE
ROSEBUD
CUSTER
FALLON
SWEET GRASS
STILLWATER
YELLOWSTONE
PARK
BIG HORN
POWDER RIVER
CARTER
CROW AGENCY
YELLOWSTONE NATIONAL PARK
NORTH DAKOTA
SOUTH DAKOTA
DIVISION CONSTRUCTION SECTIONS
BILLINGS DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: February 29, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Libby - Southeast F 7-1(18) 38	PMS & Widening 6.5 Miles	Prelim PIH	~	5	May 1, 1987
Boot Creek - Ronan F 5-2(25) 38	PMS 8.4 Miles	Prelim PIH	~	3	April 1, 1986
Kalispell Skip F 1-2(24) 121	PMS 1.5 Miles	Planning Report	~	1	April 1, 1986
Clearwater Jct. - East FR 24-1(16) 32	PMS & Widening 23.8 Miles	Prelim PIH	~	5	Jan. 1, 1987
East Perma (Magpie Creek) BRF 6-1(22) 101	Struct. & Approaches	Planning Report	~	0	May 1, 1987
Seeley Lake - near Lake FR 83-1(3) 15	PMS & Widening 8.3 Miles	Prelim. PIH	~	0	Nov. 1, 1987
Libby (Fisher River Br.) F 7-1(15) 57	Struct. & Approaches	Planning Report	~	0	Sept. 1, 1986
S.W. of Whitefish (Twin Br.) BRS 424-1(1) 17	Struct. & Approaches	Planning Report	~	0	Aug. 1, 1986
N. of Philipsburg (Boulder Co.) BRF 13-2(5) 49	Struct. & Approaches	Planning Report	~	0	Sept 1 1985
Eureka North & South F 5-4(2) 168	G.G.S. PMS & Structs. 12.6 Miles	Planning Report	~	0	Sept. 1 1989
Big Fork South & West FR 52-1(3) 18	PMS & Widening 16.9 Miles	Prelim PIH	~	0	Dec. 1 1986
Elk Hill - Lion Springs F 1-1(12) 65	G.G.S. PMS 3.3 Miles	Final PIH	~	45	July 1 1989
Meadow Creek - South S 508-1(2) 12	G.G.S. PMS & Struct. 5.5 Miles	Prelim. PIH	~	5	Oct. 1, 1989

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: February 29, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Thompson Falls NW FR 6-1(8)29	PMS 16.0 Miles	Plans To Checker	9 1/2	90	Feb. 7, 1984 comp.
Clearwater Scales F 24-1(12)32	Scales, Approaches & Widening	Final R/W	63	50	April 2 1984
Plains West F 6-1(18)68	PMS 7.0 Miles	Plans To Checker	18 1/2	80	Sept. 1 1984
2 Miles East of Turkio - East IR 90-1(100)64	PMS 20.0 Miles	Final PIH	125	25	Sept. 1, 1984
Perma Streets & Approaches RS 382-1(1)1	G, GS, PMS & Streets 1.0 Miles	Final PIH	~	63	June 1, 1984
Polson - Northwest F 5-2(21)61	PMS 6.0 Miles	Plans To Checker	24	54	Oct. 1, 1984
East Shore Flathead Lake F 52-1(·)0	PMS 3.6 Miles	Plans To Checker	~	60	Oct. 1, 1984
Elmo - Rollins F 5-2(5)77	G, GS, PMS & Street. 5.4 Miles	Plans To Checker	53	89	Aug 1, 1984
Dayton - Lake Mary Ronan RS 352-1(1)0	G, GS, PMS 1.2 Miles	Plans To Checker	~	89	Aug. 1, 1984
Flathead Co Line - South F 5-2(2)61	G, GS, PMS 7.2 Miles	Final PIH	86	45	Mar. 1, 1986
Mullan Road RS 263-1(4)1	G, GS, PMS, & Street 4.2 Miles	Final PIH	~	33	Nov. 1 1985
Hamilton - Corvallis RS 263-1(5)0	PMS & Widening 6.1 Miles	Prelim PIH	~	0	Mar. 1, 1989
Dixon - North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Planning Report	~	20	July 1 1987
Crater North & South F 52-2(3)34	G, GS, PMS 15.6 Miles	Planning Report	~	0	Feb. 1, 1989
Augustine East & West F 24-1(15)5	PMS 2.6 Miles	Prelim PIH	~	5	April 1, 1986

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 1, 1984

PROJECT NO.: I 90-1 (95) 22
PROJ. NAME: DREXEL E & W
LENGTH: 6.2 MILES
COUNTY: MINERAL
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 97
% TIME USED: 80
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,621,015.26
CONTRACTOR: NORTHWEST CONST. INC
FROM (town): KIRKLAND WA.
AWARD DATE: 2-23-83
DATE WORK STARTED: 4-11-83
PROBABLE COMPLETION DATE: MAY, 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: GREEN
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 649-2460
ADDRESS: ST. RTE 472
ST. REGIS MT.

GENERAL: NO CONTRACTOR WORKING THIS MONTH DUE TO WINTER SHUTDOWN.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-29-84

PROJECT NO.: I-IG 90-1(61)27 0-849
CONTRACT AMOUNT: $ 7,466,868.84
PROJ. NAME: ST. REGIS EAST & WEST
CONTRACTOR: WASHINGTON CONST. CO.
LENGTH: 6.8 Miles
FROM (town): MISSOULA, MT
COUNTY: MINERAL
AWARD DATE: JAN. 30, 1984
CONTRACT TIME: 220 WORKING DAYS
DATE WORK STARTED: ~
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE:
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 0
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: JIM CYR
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 8
ADDRESS: STAR ROUTE 472
ST. REGIS, MT 59866

GENERAL: Pre-Construction conference was held at Dist. office on Feb. 23, 1984. Contractor plans to start work on 3-5-84

5 man engineering crew is slope staking & on layout for clearing & grubbing. 3 men in office on notes

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-83

PROJECT NO.: IRD-1(57)39 U-4

PROJ. NAME: Superior-Superior

LENGTH: 8.7 miles

COUNTY: Mineral

CONTRACT TIME: 209 w.d.

ORDER TO PROCEED DATE: 10-20-82

% COMPLETE: 40

% TIME USED: 78

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE: 0

CONTRACT AMOUNT: $ 7,299,746.44

CONTRACTOR: Peter Kiewit Sons

FROM (town): Sheridan Wyo.

AWARD DATE: 9-21-82

DATE WORK STARTED: 7-84

PROBABLE COMPLETION DATE: 0

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Tarija

TELEPHONE: 822-4310

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: Box 147
Superior MT 59872

GENERAL: Shutdown for winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Mila

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-84

PROJECT NO.: IR90-1(88)43

PROJ. NAME: Superior East, west

LENGTH: 16.5 miles

COUNTY: Mineral

CONTRACT TIME: 100 W.D.

ORDER TO PROCEED DATE: 8-30-83

% COMPLETE: 10

% TIME USED: 13

NO. MEN EMPLOYED: 5

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,601,551.10

CONTRACTOR: McIntyre Const

FROM (town): Great Falls

AWARD DATE: 8-5-83

DATE WORK STARTED: 8-6-83

PROBABLE COMPLETION DATE: 12-4-84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G Tohjo

TELEPHONE: 822-4[illegible]

NO. OF ENG. PERSONNEL EMPLOYED: 8

ADDRESS: Box 147
Superior MT 59872

GENERAL: Contractor has completed crushing for 3/4" BMS and will begin on the O.G.E.C. now.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 29, 1984

PROJECT NO.: IR 90-2(73)119
PROJ. NAME: Clinton - E&W
LENGTH: 15.5 Miles
COUNTY: Missoula & Granite
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,786,742.94
CONTRACTOR: American Asphalt, Inc
FROM (town): Missoula
AWARD DATE: 11-7-83
DATE WORK STARTED: 2-28-84
PROBABLE COMPLETION DATE: Aug. 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 363-4420
ADDRESS: Hamilton, MT

GENERAL: Crushing operations started on February 28, 1984. A 4 man survey crew started setting control points on March 1, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 29, 1984

PROJECT NO.: IR 90-3(60)135

PROJ. NAME: Beavertail-East

LENGTH: 2.6 Miles

COUNTY: Granite

CONTRACT TIME: 70 WD

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 8

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,422 689.22

CONTRACTOR: American Asphalt, Inc.

FROM (town): Missoula

AWARD DATE: 11-7-83

DATE WORK STARTED: 2-28-84

PROBABLE COMPLETION DATE: Aug 1984

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allen Dutton

TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Hamilton, Mt.

GENERAL: The contractor started crushing operations on February 28, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

8

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 29, 1984

PROJECT NO.: IR 90-3(58)162
CONTRACT AMOUNT: $ 2 259 659.30
PROJ. NAME: Gold Creek-E&W
CONTRACTOR: Sletten Const. Co.
LENGTH: 10.0 Miles
FROM (town): Great Falls
COUNTY: Powell
AWARD DATE: 1-30-84
CONTRACT TIME: 70 WD
DATE WORK STARTED:
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE: Aug 1984
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jason Giard
TELEPHONE: 543-3002
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Missoula

GENERAL: The contractor has not requested a preconstruction conference as of this date

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 29, 1984

PROJECT NO.: AR-0091-04001-2869
CONTRACT AMOUNT: $121,091.80
PROJ. NAME: Luminaires Replacement
CONTRACTOR: Livesay Traffic Main. Inc.
LENGTH: Various
FROM (town): Great Falls, MT.
COUNTY: 5 1W- Kalispell-MSLA- Butte
AWARD DATE: Aug. 5, 1983
CONTRACT TIME: 90 Working days
DATE WORK STARTED: Jan. 5, 1984
ORDER TO PROCEED DATE: Aug. 26, 1983
PROBABLE COMPLETION DATE: April 1, 1984
% COMPLETE: 85
NO. DAYS WORKED PER WEEK: 5 to 7
% TIME USED: 0
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3
NO. HOURS PER SHIFT: 8 to 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: N/A.
PROJECT MANAGER: Vern. Jones
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: P.C. Box 7039
Missoula, MT. 59807

GENERAL: Kalispell Area is complete. Missoula Area all luminaires are complete. The only remains is Force Account work at various faulty lighting Circuit areas.
Butte dist. is complete from the exception of Item No. 15 which involves 112 lights - this work needs different Electrician and maybe completed by M.P.C. Forces.

W.D. 3-5-1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 29, 1984

PROJECT NO.: F 7-1 (6) 43, U1 & U2 F FF 701 (2) 46, U3 City Project 41

CONTRACT AMOUNT: $

PROJ. NAME: Hamilton South

CONTRACTOR:

LENGTH: 3.8 Miles

FROM (town):

COUNTY: Ravalli

AWARD DATE:

CONTRACT TIME: 120 Working Days

DATE WORK STARTED:

ORDER TO PROCEED DATE: April 18, 1983

PROBABLE COMPLETION DATE:

% COMPLETE: 92

NO. DAYS WORKED PER WEEK:

% TIME USED: 94

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 2 Standby

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton

TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 2-6

ADDRESS: Hamilton, Mont. 59840

GENERAL: The Contractor is shut down for the winter. 2 men are on standby for maintenance purposes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-2-84

PROJECT NO.: M-8116(3)
CONTRACT AMOUNT: $ 642,067.10
PROJ. NAME: Mount Ave. Missoula
CONTRACTOR: Long Constr. Co. Inc.
LENGTH: 3-Intersections
FROM (town): Missoula
COUNTY: Missoula
AWARD DATE: 9-30-83
CONTRACT TIME: 90-W.D.
DATE WORK STARTED: —
ORDER TO PROCEED DATE: 10-24-83
PROBABLE COMPLETION DATE: 8-24-84
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: —
% TIME USED: 0
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jim Williams
TELEPHONE: 549-9302
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: P.O. Box 7039
Missoula, Montana

GENERAL: The contractor plans to start work on, April 2, 1984. weather permitting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Mola

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-84

PROJECT NO.: SMP 2499-83

PROJ. NAME: Maintainance Stockpiles

LENGTH: 0

COUNTY: Lake, Lincoln, Flathead

CONTRACT TIME: 88 100 W.D.

ORDER TO PROCEED DATE: 12-19-83

% COMPLETE: 15%

% TIME USED: 5%

NO. MEN EMPLOYED: 5

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $273,060.00

CONTRACTOR: Schellinger Const Co.

FROM (town): Columbia Falls Mt

AWARD DATE: 9-30-83

DATE WORK STARTED: 1-25-84

PROBABLE COMPLETION DATE: 5-84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Tohija

NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 822-4310

ADDRESS: 304 1st
Superior Mt.

GENERAL: Contractor has completed crushing C.T.S. A Gr. 4 at the Elmo site and is presently working on the 3299 project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-84

PROJECT NO.: SMP 3239-83
PROJ. NAME: Mountainair Stockpiles
LENGTH: 0
COUNTY: Sanders, Lake & Missoula
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 50%
% TIME USED: 16%
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 189,575.00
CONTRACTOR: Schellinger Const. Co.
FROM (town): Columbia Falls
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-6-84
PROBABLE COMPLETION DATE: 5-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Tabja
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 822-4810
ADDRESS: Box 147
Superior MT 59872

GENERAL: Contractor has completed crushing sanding Material & CTS A&C4 at the Ravalli site. and CTS A&C4 at the Arlee site. Contractor is now moving to the Benner site.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 29, 1984

PROJECT NO.: F 6-1(10)75
PROJ. NAME: Plains Safety
LENGTH: 1.6 Miles
COUNTY: Sanders
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 96
% TIME USED: 98
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,475,284.55
CONTRACTOR: Clark Brothers
FROM (town): Victor
AWARD DATE: March 31, 1983
DATE WORK STARTED: April 18, 1983
PROBABLE COMPLETION DATE: 7-15-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: E. Piedalue
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717
ADDRESS: Kalispell, Mt.

GENERAL: No work on the project. Seal and cover will be accomplished after May 15, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

RECEIVED
MAR 2 1984

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAR 2 1984

PROJECT NO.: F 38-1(5) 4
CONTRACT AMOUNT: $ 5,368,510.28
PROJ. NAME: COL. FALLS E & W
CONTRACTOR: TRI-STATE CONST
LENGTH: 4.3 MILES
FROM (town): BELLEVUE, WA
COUNTY: FLATHEAD
AWARD DATE: 9-30-83
CONTRACT TIME: 120 W D
DATE WORK STARTED: 2-1-84
ORDER TO PROCEED DATE: 10-24-83
PROBABLE COMPLETION DATE: JULY 85
% COMPLETE: 3
NO. DAYS WORKED PER WEEK: 5-6
% TIME USED: 2
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 9
NO. HOURS PER SHIFT: 8 to 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G P ROAT
TELEPHONE: 892-3587
NO. OF ENG. PERSONNEL EMPLOYED: 8
ADDRESS: COLUMBIA FALLS

GENERAL: SCHLINGER CRUSHING OF 1½" BASE BEGAN ON 2-1-84 WORKING 5-8 HOUR SHIFTS PER WEEK. THEY HAVE APPROX 85,000 TONS STOCKPILED. THEY PLAN TO BEGIN ¾" MATERIAL ON 3-5-84.

THE FENCEMEN

THIS SUBCONTRACTOR BEGAN WORK 2-21-84 WITH 4 MEN EMPLOYED WORKING 8 TO 10 HOUR SHIFTS 6 DAYS PER WEEK. FENCING WILL BE COMPLETED ON 3-5-84 UNTIL CONSTRUCTION PERMIT AREAS ARE COMPLETED, AT WHICH TIME ALL PERMANENT FENCING CAN BE COMPLETED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1984

PROJECT NO.: BRS 548-1(3)4

PROJ. NAME: West Reserve Drive

LENGTH: 0.8 Miles

COUNTY: Flathead

CONTRACT TIME: 150 Work Days

ORDER TO PROCEED DATE: 8-2-83

% COMPLETE: 50

% TIME USED: 48

NO. MEN EMPLOYED: 1 - 13

CONTRACT AMOUNT: $ 1,523,163.22

CONTRACTOR: McIntyre Construction Co.

FROM (town): Great Falls

AWARD DATE: July 11, 1983

DATE WORK STARTED: August 1, 1983

PROBABLE COMPLETION DATE: May 1984

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 755-5717

ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: McIntyre Construction Co. spent the last reporting period finishing setting all the beams for the Whitefish River Bridge, forming the deck and forming the backwalls. Also poured the backwalls on the same bridge and spent time cleaning up the two bridge sites.

Structural Systems Inc. spent three days on tieing the steel for the bridge deck and one day tieing rebar for the backwalls.

Work one the project was halted on February 24 until the weather improves to the point where the two bridge decks can be poured.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-29-84

PROJECT NO.: FR 24-1(16)32 DATE SURVEY AUTHORIZED: 8-10-83

PROJ. NAME: CLEARWATER JCT. EAST DATE WORK STARTED: 1-31-84

LENGTH: 12 MILES ESTIMATED COMPLETION DATE: 4-20-84

DATE SUBMITTED TO DISTRICT: N/A

PROJECT MANAGER: JASON R GIARD TELEPHONE: 543-3002

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 36

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 11

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 29, 1984

PROJECT NO.: F 7-1 (9) 22 DATE SURVEY AUTHORIZED: 9-27-77

PROJ. NAME: Darby South DATE WORK STARTED: 1-3-80

LENGTH: 7.3 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Allan J. Dutton TELEPHONE: 363-4420

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

18

DISTRICT: _____

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-29-84

PROJECT NO.: BRF 24-2(2)42 DATE SURVEY AUTHORIZED: 8-10-83

PROJ. NAME: MONTURE CR. BR. DATE WORK STARTED: 1-13-84

LENGTH: N/A ESTIMATED COMPLETION DATE: 3-30-84

DATE SUBMITTED TO DISTRICT: N/A

PROJECT MANAGER: JASON R. GIARD TELEPHONE: 543-3002

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 2/1 ~ 2/29/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(1 43 Jackson No.	PMS Overlay & Widening	PIH	48	80	10/84
M 0299(4) Anaconda Streets	Overlay, Grading & Drainage	PIH	56	23.5	1/85
F 50-2(14)55 Gallatin Canyon Rd.	PMS Overlay & Digouts	PIH	4	6.1	11/84
F 29-1(10)43 Twin Bridges No.	PMS Overlay & Widening	PIH	40	39	9/84
F 47-1(1)0 Anaconda - Wara Springs	PMS Overlay	PIH	0	57	8/84
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	PIH	116	27	10/84
IR 90-5(45)256 Cardwell - East	Overlay, Guardrail & Levelling	PIH	24	42.6	4/84
IR 90-6(45)307 Bozeman No. Side & E.	PMS Overlay & Guardrail	PIH	0	15	4/84
F 86-1(5)3 Bridger Canyon Rd.	Slide Correction & Reconstruction	PIH	0	50	9/85
F 55-3(3)12 Legion Av. - Whitehall	Drainage	PIH	0	0	—
M 5809(3) Montana Ave. - Helena	Surfacing, Drains & Widening		96	60	—
F 12-1(1)0 W. Yellowstone - W.	PMS Overlay	PIH	—	—	—
FR 50-1(1)10 Grayling Cr. No.	PMS Overlay	PIH	—	—	—
FR 50-1(1)20 Speciman Cr. N. & S.	PMS Overlay	PIH	—	—	—
RS 540-1(3)0 East River Road		PIH	—	—	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 2/1 ~ 2/29/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 8-1(10)4 Garrison East	PMS Overlay	PIH	—	—	—
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widen	PIH	4	—	—
F 69-1(2)10 Boulder - Whitehall	PMS Overlay & Widen	PIH	5	—	—
RS 231-1(1)3 Green Meadow Dr. - Helena	Grading, Gravel Surf., PMS Overlay & Structures	PIH	—	—	—
RS 283-1(1)0 Harrison - Pony	PMS Overlay	PIH	—	—	—
M 1805(2) Holmes Av.-Rowe Rd. - Butte	Grading, Gravel Surf., PMS Overlay	PIH	—	—	—
M 1816(1)1 Elizabeth-Warren, Butte	Grading, Gravel Surf., PMS Overlay	PIH	—	—	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-84

PROJECT NO.: F 8-1(5)6

CONTRACT AMOUNT: $ 14,116.00

PROJ. NAME: UPGRADE AVON COMFORT STA.

CONTRACTOR: DREYER CONST. Co.

LENGTH: 0.00 MI.

FROM (town): BOZEMAN, MT.

COUNTY: POWELL

AWARD DATE:

CONTRACT TIME: 45 W.D.

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE: 6-8-84

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: IRV BROELL

TELEPHONE: 782-1797

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: BUTTE, MT.

GENERAL: PRE-CONSTRUCTION CONFERENCE HAS NOT BEEN HELD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-84

PROJECT NO.: F 8-4(10)88

PROJ. NAME: TOSTON SOUTH

LENGTH: 10.5 MI.

COUNTY: BROADWATER

CONTRACT TIME: 70 W.D.

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,100,804.50

CONTRACTOR: AMERICAN ASPHALT, INC.

FROM (town): MISSOULA, MT.

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE: 8-17-84

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: AL BEATHER

TELEPHONE: 444-6326

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: HELENA, MT.

GENERAL: PRE-CONSTRUCTION CONFERENCE HAS NOT BEEN HELD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 29, 1984

PROJECT NO.: F 13-1(3)24
PROJ. NAME: Cameron-South
LENGTH: 11.5 Miles
COUNTY: Madison
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,426,345.47
CONTRACTOR: Jim Gilman, Excavating
FROM (town): Butte
AWARD DATE: 11/30/83
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 682-4604
ADDRESS: Gen. Delivery
Cameron, Mt. 59720

GENERAL: Survey Crew slope staking and running R/W line
The Contractor plans on moving Their Crusher in around the 1st of April.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-84

PROJECT NO.: F 89-1(4)0 I 15-1(27)58 U2 DILLON "I" CONN.

PROJ. NAME: DILLON SOUTH (NO. SECT.)

LENGTH: 3.1 MI.

COUNTY: BEAVERHEAD

CONTRACT TIME: 250 W.D.

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: 83.6

% TIME USED: 93.4

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,977,999.79

CONTRACTOR: BEYERS GEN. CONSTRUCTORS

FROM (town): BUTTE, MT.

AWARD DATE: 3-5-82

DATE WORK STARTED: 4-19-82

PROBABLE COMPLETION DATE: JUNE '84

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JIM FLYNN

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 494-5894

ADDRESS: BUTTE, MT.

GENERAL: PROJECT ON WINTER SHUTDOWN.
CHECKING OF FINAL DATA IS PROGRESSING IN DISTRICT OFFICE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 29, 1984

PROJECT NO.: I-15-3 (42) 150 U - 1
PROJ. NAME: Bernice - Basin
LENGTH: 0.07 miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: Oct. 31, 1983
% COMPLETE: 35
% TIME USED: 9
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 917,815.90
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, Montana
AWARD DATE: Sept. 30, 1983
DATE WORK STARTED: Oct. 20, 1983
PROBABLE COMPLETION DATE: July 31, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225-3788
ADDRESS: P.O. Box 118
Basin, Mt. 59631

GENERAL: Progress during this month has been fair. The contractor is working on structures at stations 1060+63 and 1083+54, placing crossbeam concrete and driving piling. Percentages complete for the items are as follows: traffic control devices, 38%; traffic control flagging 50%; mobilization 60%; contract bond 100%; remove misc. items 100%; Unclassified excavation 100%; temporary erosion control 1%; riprap-class 2 random 100%; guard rail end anchor 100%; guard rail-steel 100%; boulder clusters 100%; boulder outcrops 100%; log jetties 100%; habitat structures 100%; bank logs 100%; concrete class AD 16%; Prestress Beams ty.4 100ft. 100%; Structural Steel 27%; Structure Excavation ty 1 39%; Furnish and drive steel H piling 65%; furnish and drive steel pipe piling 24%; reinforcing steel 3%; work bridge 38%; and bridge survey controls 40%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/1/84

PROJECT NO.: IR-15-3(46)175 CONTRACT AMOUNT: $3,588,005.45
PROJ. NAME: Jefferson City No. 55 CONTRACTOR: American Asphalt, Inc.
LENGTH: 14.5 Miles FROM (town):
COUNTY: Jefferson AWARD DATE:
CONTRACT TIME: 100 W.D. DATE WORK STARTED:
ORDER TO PROCEED DATE: PROBABLE COMPLETION DATE:
% COMPLETE: NO. DAYS WORKED PER WEEK:
% TIME USED: NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: L.W. Bettle TELEPHONE: 444-6326
NO. OF ENG. PERSONNEL EMPLOYED: 0 ADDRESS: Helena, MT

GENERAL: Engineering staking of project has not started.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1 84

PROJECT NO.: IR 15-4(55)200 & IR 15-4(59)217

CONTRACT AMOUNT: $ 3,988,151

PROJ. NAME: Helena-North, Wolf Crk. Cany.

CONTRACTOR: Hilde Construction Co, Inc.

LENGTH: 28.7

FROM (town): Great Falls, Mt.

COUNTY: Lewis and Clark

AWARD DATE: 5-31-84

CONTRACT TIME: 100 Working Days

DATE WORK STARTED: 8-3-84

ORDER TO PROCEED DATE: 6-23-83

PROBABLE COMPLETION DATE: 6-30-84

% COMPLETE: 47

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 69

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather

TELEPHONE: 444-6326

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: Helena, Mt.

GENERAL: The contractor is currently crack patching on the Helena-North portion of the project on the reflective cracking on the new mat and additional cracking on the old mat.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/1/84

PROJECT NO.: IR 15-4(60)190
CONTRACT AMOUNT: $2,691,103.80
PROJ. NAME: Jefferson Co. Line No.
CONTRACTOR: Empire Sand & Gravel Co., Inc
LENGTH: 10.4
FROM (town): Billings, MT
COUNTY: Lewis & Clark Co.
AWARD DATE: 1/30/84
CONTRACT TIME: 80
DATE WORK STARTED:
ORDER TO PROCEED DATE: 4/16/84
PROBABLE COMPLETION DATE: 7/20/84
% COMPLETE: -0-
NO. DAYS WORKED PER WEEK:
% TIME USED: -0-
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: -0-
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.W. Bettle
TELEPHONE: 444-6326
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: Helena, MT

GENERAL: Contractor hasn't started work. Staking of Offset Line for paving is in progress & is 75% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/1/84

PROJECT NO.: F29-4(7)84
CONTRACT AMOUNT: $ 4,152,024.82
PROJ. NAME: Harrison Ave.-Butte
CONTRACTOR: Jim Gilman Excavating, Inc.
LENGTH: 3.1 Miles
FROM (town): Butte, MT
COUNTY: Silver Bow
AWARD DATE: 10/29/82
CONTRACT TIME: 110 W.D.
DATE WORK STARTED: 1/31/83
ORDER TO PROCEED DATE: 4/18/84
PROBABLE COMPLETION DATE: —
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: —
% TIME USED: 98
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: -0-
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: 1/10/84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 1/10/84
EFFECTIVE OPENING DATE: 11/22/83
PROJECT MANAGER: J.W. Bettle
TELEPHONE: 444-6326
NO. OF ENG. PERSONNEL EMPLOYED: 2 (District Office)
ADDRESS: Helena, MT

GENERAL: Final and Final Supporting Data was transmitted to Helena on 2/8/84.
Final Utility Relocation Bills remain to be processed for Mountain Bell Telephone Co. and Montana Power Co. Electric. These utility companies haven't submitted their final bills yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-84

PROJECT NO.: HES 50-2(13) 87
CONTRACT AMOUNT: $ 13,958.00
PROJ. NAME: W. Edge of Bozeman
CONTRACTOR: Midland Electric Co.
LENGTH: 0.0 Miles
FROM (town): Billings, Mt. 59104
COUNTY: Gallatin
AWARD DATE: 9-30-83
CONTRACT TIME: 45 W. Days
DATE WORK STARTED: 11-8-83
ORDER TO PROCEED DATE: 10-24-83
PROBABLE COMPLETION DATE: 4-15-84
% COMPLETE: 48
NO. DAYS WORKED PER WEEK: —
% TIME USED: 11
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: —
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. Sitton
TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: —
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Contractor has not moved back in to complete erection of Luminaires.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB 29, 1984

PROJECT NO.: EBRF59-1(5)7
PROJ. NAME: CLYDE PARK SO.
LENGTH: 7.2
COUNTY: PARK
CONTRACT TIME: 160 DAYS
ORDER TO PROCEED DATE: AUG 2 1983
% COMPLETE: 32
% TIME USED: 37
NO. MEN EMPLOYED: VARIABLE
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2947956.45
CONTRACTOR: GILMAN EXC.
FROM (town): BUTTE
AWARD DATE: JULY 11, 1983
DATE WORK STARTED: AUG 15, 1983
PROBABLE COMPLETION DATE: SEPT 84
NO. DAYS WORKED PER WEEK: VARIES
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: BLESSOM
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 686-4610
ADDRESS: BOX 9
CLYDE PARK, MT 59018

GENERAL: Crushing of 1½" aggregate continues. Some concrete has been placed at the Kay and Willows creek structures. Other items remain idle due to weather conditions.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 29, 1984

PROJECT NO.: F BRF 59-1(5)7 — CONTRACT AMOUNT: $ 418,469.95 (SPLIT 02, 03 & 04)

PROJ. NAME: CLYDE PARK SOUTH — CONTRACTOR: (SWB) MARTEL CONST. INC.

LENGTH: 7.2 MILES — FROM (town): BOZEMAN

COUNTY: PARK — AWARD DATE: JULY 11, 1983

CONTRACT TIME: 160 W.D. — DATE WORK STARTED: AUG. 31, 1983

ORDER TO PROCEED DATE: 8-2-83 — PROBABLE COMPLETION DATE: JULY 1984

% COMPLETE: 42 % STRUCTURES — NO. DAYS WORKED PER WEEK: 5

% TIME USED: 54% SPLIT 01 — NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: AVE FIVE — NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: HARRY R. BRANAM — TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: — — ADDRESS: P.O. BOX 1110, BOZEMAN

GENERAL: PROGRESS DURING THE PERIOD WAS BARN FAIR. ON THE STRUCTURE OVER WILLOW CREEK WORK CONSISTED OF SETTING IN PLACE PRESTRESSED BEAMS TYPE I, PLACING CONC. FOR BACKWALLS & FORMING DECK. ON THE STRUCTURE OVER RAY CREEK, CONC. WAS PLACED FOR THE BACKWALLS & FORMING DECK. ON THE STRUCTURE OVER SHIELDS RIVER WORK CONSISTED OF COMPLETING THE DETOUR BRIDGE, REMOVAL OF EXISTING STRUCTURE AND DRIVING STEEL PIPE PILES FOR THE INTERIOR BENTS OF THE NEW STRUCTURE. CONSTRUCTION LAYOUT WITH A TWO MAN ENGINEERING CREW ENDED IS 46 % COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-84

PROJECT NO.: BRF-HES 86-1(7)1
PROJ. NAME: Bridger-Griffin Drives
LENGTH: 0.4 Miles
COUNTY: Gallatin
CONTRACT TIME: 110 W. Days
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 12
% TIME USED: 29
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 568,537.98
CONTRACTOR: Long Const.
FROM (town): Bozeman, Mt.
AWARD DATE: 8-26-83
DATE WORK STARTED: 9-9-83
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. A. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
Bozeman, Mt 59715

GENERAL: No work has been performed this period by either the prime or subcontractors.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 1, 1984

PROJECT NO.: IR 90-4(37)230

PROJ. NAME: Homestake Pass East & West

LENGTH: 9.7 Miles

COUNTY: Jefferson & Silver Bow

CONTRACT TIME: 90

ORDER TO PROCEED DATE: 4/16/84

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,591,397.20

CONTRACTOR: Jim Gilman Exc., Inc.

FROM (town): Butte, Montana

AWARD DATE: Jan. 30, 1984

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson

NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 782-1797

ADDRESS: 1940 "C" Street
Butte, Montana

GENERAL: Work has not started on Project. Pre-Construction conference 3/6/84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-84

PROJECT NO.: IR 90-6(44) 314
PROJ. NAME: (EXPANSION JOINT REPAIR) BOZEMAN-EAST
LENGTH: 0.0
COUNTY: GALLATIN & PARK
CONTRACT TIME: 90 W. DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 96,706.00
CONTRACTOR: Martel Construction, Inc
FROM (town): Bozeman
AWARD DATE: 1-30-84
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 7-30-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Sitton
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-9562
ADDRESS: Bozeman

GENERAL: Martel hasn't started work on this project nor has the Pre-Con been held.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-84

PROJECT NO.: IR 90-6(43) 313
CONTRACT AMOUNT: $ 1,819,034.08
PROJ. NAME: Rocky Canyon Overlay
CONTRACTOR: McIntyre Const. Co.
LENGTH: 5.3 Miles
FROM (town): Great Falls, Mt.
COUNTY: Gallatin
AWARD DATE: 7-11-83
CONTRACT TIME: 75 W. Days
DATE WORK STARTED: 7-18-83
ORDER TO PROCEED DATE: 8-3-83
PROBABLE COMPLETION DATE: 7-1-84
% COMPLETE: 91
NO. DAYS WORKED PER WEEK: —
% TIME USED: 64
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: —0—
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. Sitton
TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: —
ADDRESS: P.O. Box 1110
Bozeman, Mt 59715

GENERAL: No work is being performed on this project until weather permits OGFC paving.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-84

PROJECT NO.: ES 290-1(1)8

PROJ. NAME: 9 mi. N. of Belgrade N.

LENGTH: 8.0 Miles

COUNTY: GALLATIN

CONTRACT TIME: 20 W. DAYS

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: —

% TIME USED: —

NO. MEN EMPLOYED: —

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,501.20

CONTRACTOR: LaSalle Construction

FROM (town): Havre, Mt. 59501

AWARD DATE: 11-7-83

DATE WORK STARTED: —

PROBABLE COMPLETION DATE: —

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: G.A. Sitton

NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-9562

ADDRESS: P.O. BOX 1110
Bozeman, Mt. 59715

GENERAL: Contractor has not moved onto project as yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-29-84

PROJECT NO.: M1212 (3)
PROJ. NAME: Kagy Blvd
LENGTH: 1.2 Miles
COUNTY: Gallatin
CONTRACT TIME: 10-1-84
ORDER TO PROCEED DATE: 10-3-83
% COMPLETE: 24
% TIME USED: —
NO. MEN EMPLOYED: 10-20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,785,195.24
CONTRACTOR: Jim Gilman Excavating Inc
FROM (town): Butte
AWARD DATE: Sept. 30, 1983
DATE WORK STARTED: Nov. 9, 1983
PROBABLE COMPLETION DATE: 10-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ole Olson
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Contractor completed the sub. exc and placing of construction fabric & special borrow. Grading is 80% complete, 1½" base 21%, Drainage 80% complete. No work has been done on the storm sewer or sanitary sewer.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 29, 1984

PROJECT NO.: M1212(3)
PROJ. NAME: KAGE BOULEVARD
LENGTH: 1.2 MILE
COUNTY: GALLATIN
CONTRACT TIME: OCT. 1, 1984
ORDER TO PROCEED DATE: —
% COMPLETE: 0% STAKEOUT
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 158,102.64 SPLIT 04
CONTRACTOR: (SUB.) MARTEL CONST.
FROM (town): BOZEMAN
AWARD DATE: SEPT. 30, 1983
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: JULY 1984
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: HARRY BROWNM
TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: P.O. BOX 1110
BOZEMAN

GENERAL: TO DATE, NO WORK HAS BEEN PERFORMED BY SUB-CONTRACTOR, MARTEL CONST. INC.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 1, 1984

PROJECT NO.: SMP 2299-83

CONTRACT AMOUNT: $ 397,800.00

PROJ. NAME: Crush & Stockpile Gravel

CONTRACTOR: West Valley Construc, Inc.

LENGTH: N/A

FROM (town): Anaconda, Mont

COUNTY: Gallatin, Madison Deerlodge & Jefferson

AWARD DATE: Nov. 30, 1983

CONTRACT TIME: 130

DATE WORK STARTED: Feb 17, 1984

ORDER TO PROCEED DATE: 12-19-83

PROBABLE COMPLETION DATE: July 1, 1984

% COMPLETE: 10.4

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 13.8

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Erickson

TELEPHONE: 782-1797

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: Butte, Mont.

GENERAL: Crushing & Stockpiling began Feb. 17, 1984 at the Cartwright Pit in Jefferson County and it is anticipated will be completed by March 5. Operations will then move to the Hanson Pit, also in Jefferson County.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 1, 1984

PROJECT NO.: RRS-4138
PROJ. NAME: Railroad Grade Xings
LENGTH:
COUNTY: Statewide
CONTRACT TIME: 100 Days
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 60
% TIME USED: 31
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $194,761.40
CONTRACTOR: Livesay Traffic Maintenance
FROM (town): Great Falls, MT.
AWARD DATE: Aug 5, 1983
DATE WORK STARTED: Oct 6, 1983
PROBABLE COMPLETION DATE: June 1, 1984
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Irvin C. Broell
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 782-1797
ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Contractor not working

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1 Mar 84

PROJECT NO.: BR 9029 (7)

DATE SURVEY AUTHORIZED: 9 Nov 83

PROJ. NAME: Big Hole River Bridges

DATE WORK STARTED: 7 Dec 83

LENGTH: 2.0 Miles

ESTIMATED COMPLETION DATE: Mar 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Caprara

TELEPHONE: 683-6290

NO. PERSONNEL ASSIGNED: 7

% COMPLETE: 86

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-84

PROJECT NO.: RS 411-1(1)0

DATE SURVEY AUTHORIZED: 5-17-83

PROJ. NAME: Springhill Road

DATE WORK STARTED: 12-7-83

LENGTH: 6.4 Miles

ESTIMATED COMPLETION DATE: 4-3-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.A. Sitton

TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 5

% COMPLETE: 44

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 1, 1984

PROJECT NO.: IR 90-4(37)230 DATE SURVEY AUTHORIZED: 12/20/83

PROJ. NAME: Homestake Pass (Quarry) DATE WORK STARTED: 12/20/83

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 1/27/84

DATE SUBMITTED TO DISTRICT: 1/27/84

PROJECT MANAGER: R.T. Wilson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 53%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 1, 1984

PROJECT NO.: I 15-3(42)150 U3 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Bernice Basin DATE WORK STARTED: July 25, 1983

LENGTH: 7.0 Miles ESTIMATED COMPLETION DATE: May 1, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: William G. Bark TELEPHONE: 406-225-3962

NO. PERSONNEL ASSIGNED: 17 % COMPLETE: 40 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 1, 1984

PROJECT NO.: IR 15-2(40)124 DATE SURVEY AUTHORIZED: 12/28/83

PROJ. NAME: PCCP Rehabilation Study DATE WORK STARTED: *

LENGTH: 7.7 Miles ESTIMATED COMPLETION DATE: *

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 0%

* Work has not started on this project yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 1, 1984

PROJECT NO.: RF 8-1(4)34 DATE SURVEY AUTHORIZED: 3/29/69

PROJ. NAME: Avon-Elliston DATE WORK STARTED: Feb. 24, 1984

LENGTH: 11.1 Miles ESTIMATED COMPLETION DATE: 12/28/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Robert T. Wilson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 3%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 1, 1984

PROJECT NO.: BR 9039(8) DATE SURVEY AUTHORIZED: Nov. 17, 1983

PROJ. NAME: Bridge over Clark Fork DATE WORK STARTED: Nov. 17, 1984

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 4/30/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 62%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 1, 1984

PROJECT NO.: BR 9047(11) DATE SURVEY AUTHORIZED: 12/28/83

PROJ. NAME: Bridge over Silver Bow Cr. DATE WORK STARTED: 1/4/84

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 5/31/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 37%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/29/84

PROJECT NO.: M 1212 (4) DATE SURVEY AUTHORIZED: 5/10/82

PROJ. NAME: KAGY BLVD. (3RD TO 19TH.) DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/29/84

PROJECT NO.: BR 9034(1) DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: BRIDGE OVER YELLOWSTONE RIVER (8.5 MILES SO. OF LIVINGSTON AT PINE 2) DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 60-2(8) 71 Belt - East & West	Slope Flattening PMBS Overlay	Final Design	247	100	3- 5-84
RF 60-2(3) 91 Great Falls - East	Grade, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	81	44	6- 1-84
FR 24-3(3) 76 Rogers Pass E. (West Sect.)	Widen, Gravel Surf. PMBS	Field Review	0	5	7-15-84
F 1-4(1) 280 Shelby - East	Widen, Slope Flattening PMBS	Final P.I.H.	32	100	3- 5-84
RS 348(18) 5 Mi. S. Fort Benton - S.	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	40	6-30-84
F 3-1(6) 8 Sun River Jct. - North	PMBS, Overlay Minor Widening	Final P.I.H.	8	5	6- 1-84
RS 432-2(1) 40 Rudyard - South	PMBS Overlay	Final P.I.H.	40	50	6-15-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

PROJECT NO.: IR 15-4 (61) 229
PROJ. NAME: Augusta Int. - North
LENGTH: 18.7 Miles
COUNTY: Lewis & Clark - Cascade
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,299,685
CONTRACTOR: Hilde Const. Co.; Inc.
FROM (town): Great Falls, Mt.
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 00

TELEPHONE: 727-4350
ADDRESS: 104 - 18th Ave. N.E.
Great Falls, Mt.

GENERAL: The Contract was let on February 23, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

PROJECT NO.: IR 15-8(41)389

PROJ. NAME: Sunburst-North

LENGTH: 8.5 Miles

COUNTY: Toole

CONTRACT TIME: 70 working days

ORDER TO PROCEED DATE: None

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,259,443.42

CONTRACTOR: Meyer Construction Co.

FROM (town): Billings, Mt.

AWARD DATE: None

DATE WORK STARTED:

PROBABLE COMPLETION DATE: Aug. 1984

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350

ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: The project was let to contract February 23, 1984 with Meyer Construction Company being the apparent low bider. The contract has not as yet been awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

PROJECT NO.: F 1-4(5)271
PROJ. NAME: Shelby - West
LENGTH: 7.0 Miles
COUNTY: Toole
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 95
% TIME USED: 97
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 856,519.30
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, Mt.
AWARD DATE: 5-31-83
DATE WORK STARTED: 7-13-83
PROBABLE COMPLETION DATE: 7-1-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 727-4350
ADDRESS: 104 - 18th Ave. N.E.
Great Falls, Mt.

GENERAL: No Activity - Project on winter shutdown.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 3, 1984

PROJECT NO.: HES 1-7(2) 393 Bridge End Treatment
PROJ. NAME: East of Havre
LENGTH: 0.08 Miles
COUNTY: Blaine
CONTRACT TIME: 30 WD.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 20,941.00
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, Mt.
AWARD DATE: Jan. 30, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE: MAY-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gordon Trefts
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 265-6821
ADDRESS: Po. Box 592
Havre, Mt.

GENERAL: The preconstruction conference was held March 1, 1984.
Engineering personnel involved in pre staking.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/1/84

PROJECT NO.: F 3-2 (8) 18
PROJ. NAME: Fairfield E. & W. (East)
LENGTH: 5.0 miles
COUNTY: Cascade/Teton
CONTRACT TIME: 110 + 1 W.D.
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 95
% TIME USED: 90
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,492,189.65
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: November 30, 1982
DATE WORK STARTED: February 1, 1983
PROBABLE COMPLETION DATE: June 15, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor placing filter material in canals at bridge sites and engaged in general clean-up.

Sub-contractor Swan & Sons engaged in seedbed preparation and plans to begin seeding operations 2/28/84. Plans are to complete fencing in 10 days.

Sub-contractor Western Sign completed signing portion of the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130
Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

PROJECT NO.: F 24-5(5)100
PROJ. NAME: Rogers Pass-East ~~Middle Section~~
LENGTH: 8.5 miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120 / 6 working days
ORDER TO PROCEED DATE: Oct. 18, 1982
% COMPLETE: 95
% TIME USED: 90
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,215,825.45
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings, Montana
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Nov. 18, 1982
PROBABLE COMPLETION DATE: May 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: S. W. Newton
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 562-3888
ADDRESS: Augusta, Montana

GENERAL: All major ~~items~~ items are complete except for fencing and chip seal.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

Structure 1,870,957.00

PROJECT NO.: F-BRF-RTF 60-2(5) 92 U-2

CONTRACT AMOUNT: $ 2,764,053.48

PROJ. NAME: Warden Bridge

CONTRACTOR: Sletten Const. Co.

LENGTH: ~~0x302~~ 0.203 Mile

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: 2-28-83

CONTRACT TIME: 220 Working Days

DATE WORK STARTED: 3-22-84

ORDER TO PROCEED DATE: 4-18-83

PROBABLE COMPLETION DATE: 4-15-84

% COMPLETE: 98

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 62

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11-14-83

PROJECT MANAGER: T.G. Tomich

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Box 1359
Great Falls, Mt. 59403

GENERAL: There was no work this past month due to inclement weather. The structure was open to traffic on 11-14-83, with items of drainage and punch list remaining. Contractor on winter shutdown.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

PROJECT NO.: HES 60-2(11)91 U-2 & F-BHF-RTF60-2(5)92 U-2

(APPROACHES) $893,096.00

CONTRACT AMOUNT: $2,764,053.48

PROJ. NAME: Warden Br. Approaches

CONTRACTOR: Sletten Const. Co.

LENGTH: 0.4 Mile

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: February 28, 1983

CONTRACT TIME: 220+4 W.D.

DATE WORK STARTED: March 30, 1983

ORDER TO PROCEED DATE: 4/18/83

PROBABLE COMPLETION DATE: 4/15/84

% COMPLETE: 95

NO. DAYS WORKED PER WEEK:

% TIME USED: 63

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: No activity this period. Work remaining includes construction of access road under the structure and work will resume when weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

PROJECT NO.: F BRF RTF 60-2(5) U-3
CONTRACT AMOUNT: $ 550,827.00
PROJ. NAME: Warden Bridge Overlay
CONTRACTOR: Sletten Const. Co.
LENGTH: 0.4 Mile
FROM (town): Great Falls, Mt.
COUNTY: Cascade
AWARD DATE: 9-30-83
CONTRACT TIME: 100 Working Days
DATE WORK STARTED:
ORDER TO PROCEED DATE: 10-24-83
PROBABLE COMPLETION DATE: 7-30-84
% COMPLETE: 0
NO. DAYS WORKED PER WEEK:
% TIME USED: 0
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: T.G. Tomich
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Box 1359
Great Falls, Mt. 59403

GENERAL: Work cannot begin until April 1, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 2, 1984

PROJECT NO.: RS 240-1(2) 11
CONTRACT AMOUNT: $ 852,593.20
PROJ. NAME: Chinook - Cleveland
CONTRACTOR: Baltrusch Const. Co.
LENGTH: 14.2 Miles
FROM (town): Havre, Mt.
COUNTY: Blaine
AWARD DATE: Feb. 28, 1983
CONTRACT TIME: 60 + 12 WD
DATE WORK STARTED: MAY 18, 1983
ORDER TO PROCEED DATE: 4-18-83
PROBABLE COMPLETION DATE: JUNE '84
% COMPLETE: 80%
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 83%
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gordon Treftz
TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: P.O. Box 592
Havre, Mt.

GENERAL: No activity this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984 (FINAL REPORT)

PROJECT NO.: RS-BRS 330-1(5)1

PROJ. NAME: Ulm Br. Appr.

LENGTH:

COUNTY:

CONTRACT TIME:

ORDER TO PROCEED DATE:

% COMPLETE: 100

% TIME USED: 97

NO. MEN EMPLOYED: 3-6

ACTUAL COMPLETION DATE: 2/21/84

CONTRACT AMOUNT: $1,861,841.20

CONTRACTOR: Sletten Const. Co.

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 727-4350

ADDRESS: 104 18th Ave. N.E.
Great Falls, Mt.

GENERAL: Work accomplished during this period included completion of paint striping, fencing at south bridge end, and removal of old concrete pier section from river (Remove Structure-100%). This project is now 100% complete.

(FINAL REPORT)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130
Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

PROJECT NO.: SMP 2599-84
PROJ. NAME: Maintenance Stockpiles
LENGTH:
COUNTY: ~~Lewis & Clark, Pondera~~ Cascade and Glacier
CONTRACT TIME: 82 working days
ORDER TO PROCEED DATE: Dec. 19, 1983
% COMPLETE: 0
% TIME USED: 21
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 291,640.00
CONTRACTOR: Konitz Contracting Inc.
FROM (town): Lewistown, Montana
AWARD DATE: Nov. 30, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: June 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: S. W. Newton
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 562-3888
ADDRESS: Augusta, Montana

GENERAL: Pre-construction conference was held on Feb. 16, 1984. Contractor expects to start work in Pondera County int he second week of March.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

50

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

PROJECT NO.: M 5225(1) DATE SURVEY AUTHORIZED: 2-1-78

PROJ. NAME: Ramps I 315 DATE WORK STARTED: 10-8-80

LENGTH: 0.49 Miles ESTIMATED COMPLETION DATE: 6-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 3, 1984

PROJECT NO.: BHM 5710 (1) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: BN RR OVERPASS - HAVRE UTILITY AGREEMENT MONTANA POWER CO. DATE WORK STARTED: Jan 31, 1984

LENGTH: _____ ESTIMATED COMPLETION DATE: MARCH - 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 80%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: Great Falls South Arterial DATE WORK STARTED: 12-10-81

LENGTH: 8.85 Miles ESTIMATED COMPLETION DATE: 12-31-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/1/84

PROJECT NO.: RS 431-1 (2) 7 DATE SURVEY AUTHORIZED: October 1980

PROJ. NAME: Fairfield - Power DATE WORK STARTED: February 21, 1984

LENGTH: 7.0 miles ESTIMATED COMPLETION DATE: May 31, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 4

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ulm South (North Section) DATE WORK STARTED: 11-28-83

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: * 3-15-84

*Pending outcome of Condemnation (Parcel 11)

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 4-6 % COMPLETE: 76 (Establishing Center-line & R/W for Utility Relocation)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 2, 1984

PROJECT NO.: RS 236-2(1)65 DATE SURVEY AUTHORIZED: 12-27-79

PROJ. NAME: Big Sandy - South DATE WORK STARTED: 10-26-83

LENGTH: 11.8 ESTIMATED COMPLETION DATE: March-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treffz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

PROJECT NO.: HES 60-2(14)92

DATE SURVEY AUTHORIZED: 7/12/83

PROJ. NAME: 10th Ave. South & 32nd St. - Great Falls

DATE WORK STARTED: 7/27/83

LENGTH: 0.5 mile

ESTIMATED COMPLETION DATE: 2/10/84

DATE SUBMITTED TO DISTRICT: 2/8/84

PROJECT MANAGER: Walter D. Smith

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 2

% COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Mar. 5, 1984

PROJECT NO.: FR 24 -3(3)76

DATE SURVEY AUTHORIZED: ~~XXXX~~ N/A

PROJ. NAME: Bowmans North East

DATE WORK STARTED: Feb. 2, 1984

LENGTH: 7.8 miles

ESTIMATED COMPLETION DATE: April 1984

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: S. W. Newton

TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 4

% COMPLETE: 25%

Work consists of running R/W line and ties to Gravel Pits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

PROJECT NO.: FR 24-3(3)76 DATE SURVEY AUTHORIZED: Mar. 2, 1983

PROJ. NAME: Rogers Pass-East West Section DATE WORK STARTED: July 21, 1983

LENGTH: 3.48 miles ESTIMATED COMPLETION DATE: June 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3868

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

M.P. 79.3 to M.P. 89.6

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Big Sandy - Box Elder DATE WORK STARTED: 1-27-84

LENGTH: 10.3 Miles ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 25%

A 3 man engineering crew engaged in Bridge Location Survey on Big Sandy Creek.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

M.P. 55.0 to M.P. 62.6

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - Box Elder DATE WORK STARTED: 1-27-84

LENGTH: 7.5 Miles ESTIMATED COMPLETION DATE: April 15, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 30%

Survey work consisted of staking centerline, Topography, and running bench levels.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

M.P. 72.3 to M.P. 74.8

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - Big Sandy DATE WORK STARTED: 02/09/84

LENGTH: 2.15 Miles ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 46%

Survey work consisted of Staking centerline, running levels, topography, X-sections, and plotting hardshell.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

M.P.52.1 to M.P. 55.0

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - North DATE WORK STARTED: 12-6-83

LENGTH: 2.3 Miles ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 90%

Survey work consisted of making property ties and topography.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

M.P. 51.4 to M.P. 52.1

PROJECT NO.: RF 10-2(3)51 (Bridge) DATE SURVEY AUTHORIZED: 4-18-83

PROJ. NAME: LOma - North & South DATE WORK STARTED: 5-17-83

LENGTH: 0.68 Miles ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 95%

Bridge Survey work was completed and Hydralic Form #1 and supporting notes were submitted to the Dist. Office on 02/17/84. Some property ties remain.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3/1/84

PROJECT NO.: F 3-1 (6) 8 DATE SURVEY AUTHORIZED: 1/26/83

PROJ. NAME: Sun River Jct. N. DATE WORK STARTED: 6/29/83

LENGTH: 10 miles ESTIMATED COMPLETION DATE: February 1984

DATE SUBMITTED TO DISTRICT: 2/17/84

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 2, 1984

PROJECT NO.: F 1-6 (6) 379 DATE SURVEY AUTHORIZED: May 6, 1983

PROJ. NAME: Havre Weigh Station DATE WORK STARTED: May 26, 1983

LENGTH: — ESTIMATED COMPLETION DATE: FEB 84

DATE SUBMITTED TO DISTRICT: Dec 8, 1983

PROJECT MANAGER: Gordon Trefts TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls
Havre Div.

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-5-84

PROJECT NO.: F-BRF 1-3(11)219 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Browning E & W DATE WORK STARTED: 12-6-83

LENGTH: 6.5 Mi. ESTIMATED COMPLETION DATE: 3-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Glen Brown TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: _____

Ground Control Survey with Photo on 6.5 Mi 100% Complete
Const. without Aerial Photo. on 3.0 Mi. Westbarton 15% Complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 5, 1984

PROJECT NO.: IR 15-5(78)278 DATE SURVEY AUTHORIZED: 12/28/83
4 Locations on I15

PROJ. NAME: Near Great Falls DATE WORK STARTED: 1/16/84

LENGTH: 0.6 mile ESTIMATED COMPLETION DATE: 3/30/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 60

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 2, 1984

PROJECT NO.: M 5712 (1)

DATE SURVEY AUTHORIZED: 4-2-83

PROJ. NAME: 14th Ave - Havre

DATE WORK STARTED: 7-12-83

LENGTH: _____

ESTIMATED COMPLETION DATE: Aug - 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Trefts

TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 2

% COMPLETE: 25%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

70

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 28, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 26-1(1)3 SIDNEY - N.D. LINE	GR. GRAVEL PMS STRUCTURE	FINAL P.I.H.	24	35%	3/1/85
RS 336-1(1)0 OLLIE RD. - N. OF BAKER	GS	(COMPLETED)			
BRF 1-10(11)592 E. OF W.P. (MSO CR.)	STR., APPS	PRE. P.I.H.	56	35%	3/1/85
BRF 42-3(6)73 S. OF GLASGOW (MILK RIV.)	STR., APPS.	PRE. P.I.H.	~	0%	3/1/87
RS 201-2(2)33 PRESSERVILLE - FAIRVIEW	GS., PMS.	FINAL P.I.H.	20	50%	6/1/84
M 1499(1) LINE AVE. & 5TH S.E. - SIDNEY	PMS OVERLAY	FINAL P.I.H.	40	80%	8/1/85
F 42-3(7)59 FORT PECK - GLASGOW	PMS OVERLAY & WIDEN	COMP. OF SURVEY	~	0%	7/1/87
F 25-1(6)0 CIRCLE - NORTH	PMS OVERLAY & WIDEN	PRE. P.I.H.	~	25%	8/1/86
F 2-1(8)46 FALLON CO. LINE - E. JCT.	PMS OVERLAY	P.I.H.	~	0%	7/1/85
F 18-1(2)1 MILES CITY - N. JCT.	PMS OVERLAY	P.I.H.	~	0%	9/1/85
F 62-2(7)37 SIDNEY - NORTH	G., GS., PMS	P.I.H.	~	0%	5/1/88

140

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-84

PROJECT NO.: RS 000 S (66)
PROJ. NAME: TRAFFIC CONTROL DEVICES Secondary Routes
LENGTH: 59.1
COUNTY: Dawson
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: April 16, 1984
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 19,951.40
CONTRACTOR: LA SALLE CONSTRUCTION
FROM (town): HAVRE, MONTANA 59501
AWARD DATE: 11-7-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: BERNARD KELLY
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 365-2877
ADDRESS: GLENDIVE, MONTANA

GENERAL: Work will start in Spring of 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-84

PROJECT NO.: RRS 22-1 (1) 14
PROJ. NAME: 2½ Miles East of Flaxville
LENGTH: 0.83 Miles
COUNTY: Daniels
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 11
% TIME USED: 63
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 410,607
CONTRACTOR: Riverside
FROM (town): Paradise
AWARD DATE: August 5, 1983
DATE WORK STARTED: September 8, 1983
PROBABLE COMPLETION DATE: June 1984
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: None

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson 59218

GENERAL: All contractor personnel moved off the project on November 22, 1983. Items and percent complete to date are: Fencing 100%; Grading 2%; Topsoil 27%; Drainage 41%. The project as-a-whole is 11% complete with 63% of the contract time elapsed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/28/84

PROJECT NO.: F 2-1 (7) 34
PROJ. NAME: Locate East
LENGTH: 11.8 mi.
COUNTY: Custer
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 92
% TIME USED: 80
NO. MEN EMPLOYED: 60
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,230,740.81
CONTRACTOR: Portable Pavers-Prince Inc. (J.V.)
FROM (town): Miles City, Mt.
AWARD DATE: 7/11/83
DATE WORK STARTED: 8/5/83
PROBABLE COMPLETION DATE: 6/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt 59301

GENERAL: Work during the past period consisted of hauling "E" Cover Material Gr. 2A from Forsyth to the project and Guardrail work. Portable Pavers began hauling cover material on 2/11/84. La Salle Construction, sub-contractor, began work on the guardrail on 2/27/84. Items and percent complete are as follows: Dig outs - 100%, Plant Mix Paving - 97%, Rest Area Renovation - 60%, and Guardrail Revisions - 35%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1984

PROJECT NO.: F RTF 22-2 (3) 40 U-1&2
PROJ. NAME: Plentywood-South
LENGTH: 4.7
COUNTY: Sheridan
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 80
% TIME USED: 80
NO. MEN EMPLOYED: None
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,468,570
CONTRACTOR: Hilde
FROM (town): Great Falls
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 19, 1983
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, MT 59218

GENERAL: No work on this project this past period. Items and percent complete remain at: Grading, drainage, and gravel surfacing 100%; Plant Mix Surfacing 23%. Unit one portion of the project is 79% complete, unit two is 90% complete, the project as-a-whole is 80% complete, with 80% of the contract time elapsed. A 3 man engineering crew is working up and checking final quantities, the final is 40% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/28/84

PROJECT NO.: F 23-1 (6)1 M 8001 (3)
PROJ. NAME: ~~Main & Haynes~~ Miles City ~~Leighton Blvd.~~ Miles City
LENGTH: 3.8 mi.*
COUNTY: Custer
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE: Not let
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Construction layout with a 4-man survey crew began on 2/16/84. Work during the past period consisted of running ℄, establishing benchmarks and staking. Items and percent complete are as follows: ℄-100%, benchmarks-100% and staking-10%.

*Includes North Haynes Outfall.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1984

PROJECT NO.: F31-1 (4)25
CONTRACT AMOUNT: $ 793,961.00
PROJ. NAME: GLASGOW - OPHEIM
CONTRACTOR: MEYER CONSTR. CO.
LENGTH: 6.8 MILES
FROM (town): BILLINGS
COUNTY: VALLEY
AWARD DATE: JULY 11, 1983
CONTRACT TIME: 60 W.D.
DATE WORK STARTED: 09-01-83
ORDER TO PROCEED DATE: 08-02-83
PROBABLE COMPLETION DATE: 06-30-84
% COMPLETE: 88
NO. DAYS WORKED PER WEEK:
% TIME USED: 70
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUROCHER
TELEPHONE: 746-3431
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: NASHUA, MONTANA 59248

GENERAL: SUBCONTRACTOR LEWIS CONSTRUCTION CO. HAD TWO MEN WORK TWO PART DAYS AND APPLIED THE INTERM PAVEMENT MARKINGS.
THE PROJECT IS ON A WINTER SHUTDOWN.

ALL ITEMS ARE 100 % COMPLETE WITH THE EXCEPTION OF SEAL AND COVER MATERIAL WHICH WILL BE COMPLETED IN THE SPRING WHEN THE TEMP. IS WARM.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1984

PROJECT NO.: FCT-RRS-39-1 (7)33
PROJ. NAME: Colstrip - Forsyth Armells Creek Section
LENGTH: 6.4 miles
COUNTY: Rosebud
CONTRACT TIME: 200 WD
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-12-83

CONTRACT AMOUNT: $ 6,479,096.93
CONTRACTOR: Hilde Constr. Co. Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 11-30-81
DATE WORK STARTED: 12-8-81
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-25-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Hewart
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 232-1093
ADDRESS: Dept of Hwys
Miles City, Mt. 59301

GENERAL: Checking of the final estimate in the Dist. OFF is 95% complete. The final will be submitted to Helena the week of march 19, 1984.
This is the Final Report

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1984

PROJECT NO.: FH 51-1(1)0 & RS 484-1(2)0

PROJ. NAME: FORT HOWE NORTH & Ashland - OTTER CREEK

LENGTH: 19.8 miles

COUNTY: Powder River

CONTRACT TIME: 90 W.D.

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,198,246.15

CONTRACTOR: Portable Pavers, Inc.

FROM (town): Miles City, Montana

AWARD DATE: November 7, 1983

DATE WORK STARTED:

PROBABLE COMPLETION DATE: OCT. 1, 1984

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane Strohmayer

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Dept. of Highways Miles City, Mt. 59301

GENERAL: No work during the past period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/28/84

PROJECT NO.: I94-4(34)148
CONTRACT AMOUNT: $10,499,672.50
PROJ. NAME: SHIRLEY-WEST
CONTRACTOR: BEYERS GEN. CONST. INC.
LENGTH: 5.9 MILES
FROM (town): BUTTE, MT.
COUNTY: CUSTER
AWARD DATE: 3/31/83
CONTRACT TIME: 260 WD
DATE WORK STARTED: 5/16/83
ORDER TO PROCEED DATE: 5/17/83
PROBABLE COMPLETION DATE: 11/15/84
% COMPLETE: 44
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 48
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 15
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SWANSON
TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: CONTRACTOR RESUMED WORK 2/8/84 STRIPING GRAVEL PIT AND RESUMED GRADING 2/13/84. ITEMS AND PERCENT COMPLETE ARE: GRADING 78 %, DRAINAGE 81%, FENCING 74%, SEEDING 8%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-84

PROJECT NO.: Structures Only IA-4(34)148

PROJ. NAME: Shirley West

LENGTH: 5.9 miles

COUNTY: Custer

CONTRACT TIME: 2100 W.D.

ORDER TO PROCEED DATE: 5-16-83

% COMPLETE: 59

% TIME USED: 48

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ Structures Only 1,248,362

CONTRACTOR: Cap Construction Co.

FROM (town): Billings, Montana

AWARD DATE: 3-31-83

DATE WORK STARTED: 7-13-83 (Structures)

PROBABLE COMPLETION DATE: 7-15-84

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: W.O. Dane

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: ~

ADDRESS: 38 Oak Street
Miles City, Montana

GENERAL: No work on the structure portion of the contract during the past period. The subcontractor has advised us that he will resume work about March 12, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-84

PROJECT NO.: IR 94-4(33)191 FR-94-8(32)203

PROJ. NAME: DAWSON CO. LINE EAST Glendive WEST

LENGTH: 20± Miles

COUNTY: DAWSON

CONTRACT TIME: 110

ORDER TO PROCEED DATE:

% COMPLETE: —

% TIME USED: —

NO. MEN EMPLOYED: —

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,439,940.65

CONTRACTOR: DUNNINCK BROS. & GILCHRIST

FROM (town): PRINSBURG, MN

AWARD DATE: 2/29/84

DATE WORK STARTED: —

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. KELLY

TELEPHONE: 305-2.877

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: WEST Glendive

GENERAL: ONE ENGINEER WORKED PART TIME ON CONSTRUCTION MANAGEMENT STAFFING PLANS FOR PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 29-1984

PROJECT NO.: RS 258-1 (3) 0
PROJ. NAME: Reserve East
LENGTH: 11.5 Miles
COUNTY: Sheridan
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 80
% TIME USED: 67
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,048,454.20
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: July 11-1983
DATE WORK STARTED: 8-17-83
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Worked two days applying interim striping. Items remaining to be completed are seal, cover & final striping.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1984

PROJECT NO.: RS-332-2(3)12
PROJ. NAME: Garland North & South
LENGTH: 10.0 miles
COUNTY: Custer
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 68
% TIME USED: 95
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $718,268.80
CONTRACTOR: Swanson Const. Co. Inc.
FROM (town): Anaconda, Montana.
AWARD DATE: May 31, 1983
DATE WORK STARTED: June 23, 1983
PROBABLE COMPLETION DATE: April 20, 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dennis J. Stechmeyer
TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work was suspended for the season on October 13, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1984

PROJECT NO.: RS-BRS 438-1 (3) 21
PROJ. NAME: Nashua- North
LENGTH: 4.0 MILES
COUNTY: VALLEY
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 60
% TIME USED: 51
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,370,816.48
CONTRACTOR: CLARK BROTHERS CONTRACTORS
FROM (town): VICTOR MT.
AWARD DATE: August 26, 1983
DATE WORK STARTED: Sept. 14, 1983
PROBABLE COMPLETION DATE: 07-31-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 746-3431
ADDRESS: Nashua, Mont. 59248

GENERAL: Contractor Began Moving Back in on the Project February 27, They Plan to Complete the Crushing And Stock Piling of Plant Mix Aggregate And Cover Material Then Move the Crusher To Another Project.

Items And Percent Complete Are: Grading = 99%, Drainage = 100%, Concrete = 100%. Riprap = 100%, Fencing = 90% And 1½" Base 89%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1984

PROJECT NO.: RS-447-1(7)12
PROJ. NAME: Rosebud-South
LENGTH: 3.9 miles
COUNTY: Rosebud County
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: O. Steuhmayer
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 232-1093
ADDRESS: Dept of Highways
Miles City, MT. 59301

GENERAL: A five man crew has been slope staking on 2.7 miles making a total to date of 3.2 miles or 82% complete. To date centerline & R/W lines have been run on 3.9 miles or 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1984

PROJECT NO.: SMP 4399-83

PROJ. NAME: Maint. Stockpile

LENGTH: N/A

COUNTY: Richland, Roosevelt, Valley & Ph. Hills

CONTRACT TIME: 68 WD

ORDER TO PROCEED DATE: 12-19-83

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 291,171.00

CONTRACTOR: ECKART Const.

FROM (town): Miles City

AWARD DATE: Nov. 30, 1983

DATE WORK STARTED: —

PROBABLE COMPLETION DATE: 6-30-84

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 653-1050

ADDRESS: Dept. of Hwys
Wolf Point, Mt. 59201

GENERAL: Fisher Sand and Gravel plan to start crushing operations at Sidney as a commercial supplier the week of March 5, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1984

PROJECT NO.: M-5006(3) M-RRS 5007(1)

PROJ. NAME: BN R/R Underpass

LENGTH: 0.5

COUNTY: Dawson

CONTRACT TIME: 186 W.D.

ORDER TO PROCEED DATE: 10-18-82

% COMPLETE: 98

% TIME USED: 79

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,087,274.00

CONTRACTOR: COP Constr., Co.

FROM (town): Billings, MT.

AWARD DATE: 9-24-82

DATE WORK STARTED: 1-24-83

PROBABLE COMPLETION DATE: 4-30-84

NO. DAYS WORKED PER WEEK: –

NO. SHIFTS PER DAY: –

NO. HOURS PER SHIFT: –

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Ken Quale

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 365-2877

ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: No work by Contractor's this past period. work remaining Consists of the lighting work, by change order, which will be done in the spring of 1984.

one engineer assigned part time on final notes and records.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-84

PROJECT NO.: BR 9055 (1)

DATE SURVEY AUTHORIZED: 2-6-84

PROJ. NAME: Beaver Cr. Br. 1st Ave South

DATE WORK STARTED: 2-9-84

LENGTH: .24 Miles

ESTIMATED COMPLETION DATE: 3-9-84

DATE SUBMITTED TO DISTRICT: 1-28-84

PROJECT MANAGER: H. KELLY

TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4 To 5

% COMPLETE: 48%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE 4

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 28, 1984

PROJECT NO.: BR 9046 (5)

DATE SURVEY AUTHORIZED: 12/6/83

PROJ. NAME: B16 MUDDY CR. 5.5 MILES WEST PLENTYWOOD

DATE WORK STARTED: ~

LENGTH: 0.3 MILES

ESTIMATED COMPLETION DATE: 5/18/84

DATE SUBMITTED TO DISTRICT: 2/29/84

PROJECT MANAGER: ~

TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~

% COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 28, 1984

PROJECT NO.: BR 9043 (8) DATE SURVEY AUTHORIZED: 11/23/83

PROJ. NAME: EAST FORK SHOTGUN CREEK - ROOSEVELT CO. DATE WORK STARTED: ~

LENGTH: 0.2 MILES ESTIMATED COMPLETION DATE: 4/30/84

DATE SUBMITTED TO DISTRICT: 2/29/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FINAL

FOR THE PERIOD ENDING: 2-28-84

PROJECT NO.: BR 9042 (7) DATE SURVEY AUTHORIZED: 1/10/84

PROJ. NAME: Deep Creek DATE WORK STARTED: 1-27-84

LENGTH: 0.17 Miles ESTIMATED COMPLETION DATE: 2-22-84

DATE SUBMITTED TO DISTRICT: 2-22-84

PROJECT MANAGER: H. Kelly TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Febroary-29-1984

PROJECT NO.: BR 9028 (7)

DATE SURVEY AUTHORIZED: 11-18-83

PROJ. NAME: Redwater River Bridge - McCone

DATE WORK STARTED: 2-1-84

LENGTH: 0.45 miles

ESTIMATED COMPLETION DATE: 3-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Novakovich

TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 3

% COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 28, 1984

PROJECT NO.: BR 9017 (6)

DATE SURVEY AUTHORIZED: 10/27/83

PROJ. NAME: NORTH FORK PHILLIPS CR. - GARFIELD CO.

DATE WORK STARTED: ~

LENGTH: 0.2 MILES

ESTIMATED COMPLETION DATE: 5/31/84

DATE SUBMITTED TO DISTRICT: 2/29/84

PROJECT MANAGER: B. KELLY

TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: ~

% COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 29-1984

PROJECT NO.: BR 8010(7)

DATE SURVEY AUTHORIZED: 10-20-83

PROJ. NAME: Eagle Creek - S.E. of Floxville

DATE WORK STARTED: 12-16-83

LENGTH: 0.3 Miles

ESTIMATED COMPLETION DATE: 3-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Novakovich

TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 3

% COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-84

PROJECT NO.: BR 8013(6)

DATE SURVEY AUTHORIZED: 2-23-84

PROJ. NAME: Pine Creek Fallon Co.

DATE WORK STARTED: 2-27-84

LENGTH: .28 Miles

ESTIMATED COMPLETION DATE: 3-23-84

DATE SUBMITTED TO DISTRICT: 1-28-84

PROJECT MANAGER: H. KELLY

TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4

% COMPLETE: 26%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 4130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb 29 - 1984

PROJECT NO.: M 1407 (1) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: 9th Ave - Northwest Sidney DATE WORK STARTED: 2-6-84

LENGTH: 0.5 miles ESTIMATED COMPLETION DATE: 2-29-84

DATE SUBMITTED TO DISTRICT: 2-29-84

PROJECT MANAGER: BERNARD KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 28, 1984

PROJECT NO.: RS 261-2 (1) 34 DATE SURVEY AUTHORIZED: 9/13/83

PROJ. NAME: SOUTH OF SHADWELL CREEK - NORTH DATE WORK STARTED: ~

LENGTH: 8.9 MILES ESTIMATED COMPLETION DATE: 3/30/85

DATE SUBMITTED TO DISTRICT: 2/29/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 28, 1984

PROJECT NO.: BR 9006(3) DATE SURVEY AUTHORIZED: 1/10/84

PROJ. NAME: THOMPSON CREEK CARTER CO. DATE WORK STARTED: ~

LENGTH: 0.5 MILES ESTIMATED COMPLETION DATE: 4/27/84

DATE SUBMITTED TO DISTRICT: 2/29/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-84

PROJECT NO.: BR 9009(4) DATE SURVEY AUTHORIZED: December 9, 1983

PROJ. NAME: Tongue River Bridge DATE WORK STARTED: _____

LENGTH: 0.3 mile ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FINAL

FOR THE PERIOD ENDING: FEB. 28, 1984

PROJECT NO.: BS 254-1(4)20 DATE SURVEY AUTHORIZED: 10/24/83

PROJ. NAME: BLOOMFIELD N & S DATE WORK STARTED: 1/11/84

LENGTH: 5.7 MILES ~~ESTIMATED~~ COMPLETION DATE: 2/2/84

DATE SUBMITTED TO DISTRICT: 2/29/84

PROJECT MANAGER: H. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1984

PROJECT NO.: BRF 42-3(6) 73 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: FORT PECK- GLASGOW MILK RIVER-BRIDGE DATE WORK STARTED: JAN. 3, 1984

LENGTH: 1.0 MILES ESTIMATED COMPLETION DATE: 3-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DUPOCHER TELEPHONE: 746-3431

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 99

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1984

PROJECT NO.: F42-3 (7) 59 DATE SURVEY AUTHORIZED: 1-25-84

PROJ. NAME: Fort Peck- Glasgow DATE WORK STARTED: 2-7-84

LENGTH: 15.1 MILES ESTIMATED COMPLETION DATE: 4-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DUROCHER TELEPHONE: 746-3431

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 28, 1984

PROJECT NO.: F 26 -1 (1) 3 DATE SURVEY AUTHORIZED: 8/21/81

PROJ. NAME: SIDNEY - N.D. LINE DATE WORK STARTED: 9/2/81

LENGTH: 5.2 MILES ESTIMATED COMPLETION DATE: MARCH 1984

DATE SUBMITTED TO DISTRICT: 2/29/84

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: Feb 29, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 14-3( )108 SHAWMUT-WEST	Widen & Overlay	P.I.H.	0	50	7-84
RS 302-1(1) 0 Molt Rimrock Rd	Reconstruction	Public Hearing	0	1	12-85
RS 308-1(6) 9 Belfry West	Widen & Overlay	P.I.H. Field Review	64	20	12-87
RS 381-1(1) 0 Goulding Creek	Grade Gravel & Plant mix	Final	152	89	3-84
RS 426-2 (1) Hanover Road	Grade & Gravel	Public Hearing	16	35	6-84
M 6901-(1) 1st Ave, Laurel	Overlay and Curb work	P.I.H.	0	41	7-84
F 16-1(17) 12 Billings-North	Reconstruction	Pre P.I.H.	16	6	12-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 29, 1984

PROJECT NO.: IR 90-8(96) 413
CONTRACT AMOUNT: $ 2,072,864.45
PROJ. NAME: PARK CITY EAST & WEST
CONTRACTOR: EMPIRE SAND & GRAVEL CO.
LENGTH: 16.0 MILES
FROM (town): BILLINGS, MONTANA
COUNTY: STILLWATER
AWARD DATE: AUGUST 29, 1983
CONTRACT TIME: 80 WORKING DAYS
DATE WORK STARTED: SEPT. 7, 1983
ORDER TO PROCEED DATE: 9-19-83
PROBABLE COMPLETION DATE: 6-30-84
% COMPLETE: 85%
NO. DAYS WORKED PER WEEK: 2
% TIME USED: 46%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 4
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. HARTMAN
TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: BILLINGS, MT.

GENERAL: SUB-CONTRACTOR HAS WORKED TWO DAYS RAISING GUARDRAIL ON THE PROJECT. EMPLOYED FOUR MEN. ONE ENGINEER WORKED TWO DAYS INSPECTING CONTRACTOR'S OPERATIONS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 29, 1984

PROJECT NO.: IR 90-8 (94) 437 N-1
CONTRACT AMOUNT: $ 1,256,338.75
PROJ. NAME: MOSSMAIN - LOCKWOOD
CONTRACTOR: MEYER CONSTR. CO.
LENGTH: 3.6 MILES
FROM (town): BILLINGS
COUNTY: YELLOWSTONE
AWARD DATE: APRIL 29, 1982
CONTRACT TIME: 100 WORKING DAYS
DATE WORK STARTED: 7-19-82
ORDER TO PROCEED DATE: 5-26-82
PROBABLE COMPLETION DATE: 4-17-84
% COMPLETE: 98%
NO. DAYS WORKED PER WEEK:
% TIME USED: 97%
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. HARTMAN
TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: BILLINGS, MT.

GENERAL: CONTRACT COMPLETION IS PENDING ON THE RESTRIPING ON THE PROJECT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 29, 1984

PROJECT NO.: FR90-9(61)086 11-1
PROJ. NAME: HARDIN WEST
LENGTH: 6.2 MILES
COUNTY: BIG HORN
CONTRACT TIME: 30 WORKING DAYS
ORDER TO PROCEED DATE: 10-1-83
% COMPLETE: 95%
% TIME USED: 80%
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 64,750.00
CONTRACTOR: ASPHALT SEALERS OF MONT.
FROM (town): ROUNDUP, MONT.
AWARD DATE: 7-11-83
DATE WORK STARTED: 11-9-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: BILLINGS, MONT.

GENERAL: THE CONTRACTOR HAS WORKED APPROXIMATELY FIFTEEN DAYS DURING THIS REPORTING PERIOD PLACING THE CRACK SEALANT ON THE PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB 29, 1984

PROJECT NO.: IR 90-9(61) 486 11-2

PROJ. NAME: HARDIN WEST

LENGTH: 6.2 MILES

COUNTY: BIG HORN

CONTRACT TIME: 70 WORKING DAYS

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,421,691.62

CONTRACTOR: EMPIRE SAND & GRAVEL CO.

FROM (town): BILLINGS, MT.

AWARD DATE: 11-7-83

DATE WORK STARTED: 11-8-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. HARTMAN

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138

ADDRESS: BILLINGS, MT.

GENERAL: NO WORK HAS BEEN DONE ON THE PROJECT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-5-84

PROJECT NO.: ID 90-9(36) 531 U2
CONTRACT AMOUNT: $14,729,777.59
PROJ. NAME: LODGEGRASS-SOUTH
CONTRACTOR: BEYER'S GENERAL CONST. INC.
LENGTH: 11.7 MILES
FROM (town): BUTTE, MONTANA
COUNTY: BIG HORN
AWARD DATE: 9-30-83
CONTRACT TIME: 250 WORKING DAYS
DATE WORK STARTED: 2-27-84
ORDER TO PROCEED DATE: 10-31-83
PROBABLE COMPLETION DATE: 10-1-85
% COMPLETE: 0%
NO. DAYS WORKED PER WEEK: ~
% TIME USED: 0%
NO. SHIFTS PER DAY: ~
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT: ~
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: D.C. KITTELSON
TELEPHONE: 639-2429
NO. OF ENG. PERSONNEL EMPLOYED: 12
ADDRESS: P.O. BOX 642
LODGEGRASS, MONTANA.

GENERAL: DUE TO HEAVY SNOW AND COLD WEATHER NO WORK HAS BEEN DONE UNTIL 2-27-84. WORK WAS STARTED ON THIS PROJECT ON 2-27-84. CLEARING AND GRUBBING WORK IS IN PROGRESS. 2 SURVEY CREWS ARE WORKING ON THE PROJECT STAKING PIPE AND SLOPE STAKING. ONE MAN IS WORKING ON THE OFFICE ON PIPE & GENERAL OFFICE WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 29, 1984

PROJECT NO.: I ID 90-9 (36)531 U-1
I ID 90-9 (38)549 U-1
F 74-1 (2) 0 U-1

CONTRACT AMOUNT: $ 486,990.61

PROJ. NAME: Fencing Lodge Grass to Wyoming Line

CONTRACTOR: Crow Tribe of Montana

LENGTH: 24.1 Miles

FROM (town): Crow Agency, Montana

COUNTY: Big Horn

AWARD DATE: July 5, 1983

CONTRACT TIME: See Contract

DATE WORK STARTED: July 26, 1983

ORDER TO PROCEED DATE: 7-5-83

PROBABLE COMPLETION DATE: 5-1-85

% COMPLETE: 91

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 0

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL:

No work was done on the project during the reporting period. No more work will be done on the project until the Roadway Grading work has progressed sufficiently to allow completion of all of the remaining contract items.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 29, 1984

PROJECT NO.: I ID 90-9 (62)543 F 74-1 (2) 0 U-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wyola Conn.

CONTRACTOR: Hilde Construction Company, Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: August 26, 1983

CONTRACT TIME: 220 WD

DATE WORK STARTED:

ORDER TO PROCEED DATE: August 29, 1983

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 11

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: No work has been done on the project.

A 5 person engineering crew is assigned to construction staking and field office work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 29, 1984

PROJECT NO.: I ID 90-9 (38)549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 19
% TIME USED: 20
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Construction Company Inc.
FROM (town): Great Falls, Montana
AWARD DATE: August 5, 1983
DATE WORK STARTED: September 6, 1983
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 343-2501
ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: Work in progress consists of , Martinez Construction Company, Sub-Contractor, installing the 12" Underdrain Rt. of sta. 1050 to 1059. No other work was done due to inclement weather.

Grading items are 30% complete, Drainage items are 55% complete, Structure items are 17% complete.

A 9 person engineering crew is assigned to construction layout and inspection.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-29-84

PROJECT NO.: IR 94-2(23)50
CONTRACT AMOUNT: $ 2,187,516.67
PROJ. NAME: HYSHAM HILLS
CONTRACTOR: HILDE CONST. CO., INC.
LENGTH: 11.9 MILES
FROM (town): GREAT FALLS
COUNTY: YELLOWSTONE & TREASURE
AWARD DATE: 11-30-83
CONTRACT TIME: 90 W.D.
DATE WORK STARTED: 2-17-84
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE: 6-15-84
% COMPLETE: 1
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 0
NO. SHIFTS PER DAY: 2
NO. MEN EMPLOYED: 19
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 8
ADDRESS: DEPT. OF HWYS.
BILLINGS, MT

GENERAL: THE CONTRACTOR BEGAN PRODUCING & STOCKPILING OPEN GRADED FRICTION COURSE MATERIAL ON FEBRUARY 17, 1984.

SURFACING ITEMS ARE 3% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 29, 1984

PROJECT NO.: FR 28-2 (4) 70 U1
PROJ. NAME: RED LODGE-BOYD / RED LODGE-ROBERTS SECT.
LENGTH: 12.1 MILES
COUNTY: CARBON
CONTRACT TIME: 120 WORKING DAYS
ORDER TO PROCEED DATE: SEPT. 14, 1982
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED: N/A
ACTUAL COMPLETION DATE: OCT 19, 1983

CONTRACT AMOUNT: $ 1,782,258.66
CONTRACTOR: PETER KIEWIT SONS' CO.
FROM (town): SHERIDAN, WYO.
AWARD DATE: AUGUST 24, 1982
DATE WORK STARTED: SEPT 22, 1982
~~PROBABLE~~ COMPLETION DATE: OCT. 19, 1983
NO. DAYS WORKED PER WEEK: N/A
NO. SHIFTS PER DAY: N/A
NO. HOURS PER SHIFT: N/A

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: OCTOBER 20, 1983

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G. M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 248-3827
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA.

GENERAL: 26 MAN DAYS WERE USED THIS REPORTING PERIOD FOR OFFICE WORK NECESSARY TO COMPLETE ALL PAPER WORK ASSOCIATED WITH THE FINAL ESTIMATE. ALL NOTES & MOST OF THE SUPPORTING DATA HAS BEEN SUBMITTED TO THE DISTRICT OFFICE FOR CHECKING. ALL REMAINING WORK SHOULD BE COMPLETED BY MARCH 15, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 29, 1984

PROJECT NO.: M 1002 (2)
PROJ. NAME: RIMROCK ROAD
LENGTH: 0.39 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: APRIL 16, 1984
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: N/A
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 857,351.55
CONTRACTOR: BARRY O'LEARY INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: NOVEMBER 7, 1983
DATE WORK STARTED: N/A
PROBABLE COMPLETION DATE: OCT. 15, 1984
NO. DAYS WORKED PER WEEK: N/A
NO. SHIFTS PER DAY: N/A
NO. HOURS PER SHIFT: N/A

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 248-3827
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MONTANA.

GENERAL: THE CONTRACTOR HAS NOT BEGAN WORK ON THIS PROJECT. IF THE WEATHER IS FAVORABLE FOR CONSTRUCTION BARRY O'LEARY WOULD LIKE TO START REMOVING THE WATER RESERVOIR ABOUT MARCH 12, 1984.

NINE (9) MAN DAYS WERE USED COMPUTING CULVERT EXCAVATION, DRAWING UP PIPE, MANHOLES, & DROP INLETS, COMPUTING ADDITIONAL QUANTITIES FOR VIRGINIA LANE & MISCELLANEOUS OFFICE WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 29, 1984

PROJECT NO.: M 1018 (6)
CONTRACT AMOUNT: $ 42,992.00
PROJ. NAME: 4th AVE. N. & 31st ST.
CONTRACTOR: MIDLAND ELECTRIC Co.
LENGTH: AT INTERSECTION
FROM (town): BILLINGS, MONTANA
COUNTY: YELLOWSTONE.
AWARD DATE: 5-9-83
CONTRACT TIME: CALENDAR DATE
DATE WORK STARTED: 11-7-83
ORDER TO PROCEED DATE: 5-9-83
PROBABLE COMPLETION DATE:
% COMPLETE: 27%
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. HARTMAN
TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: BILLINGS, MONTANA

GENERAL: NO WORK HAS BEEN DONE ON THE PROJECT DURING THIS REPORTING PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 24, 1984

PROJECT NO.: F 57 - 3 (13) 103
PROJ. NAME: Grassrange-West
LENGTH: 9.7 Miles
COUNTY: Fergus
CONTRACT TIME: 80 Working Days
ORDER TO PROCEED DATE: 6/21/83
% COMPLETE: 86
% TIME USED: 75
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,373,185.80
CONTRACTOR: Glenn Rehbein Excavating, Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 28,1983
PROBABLE COMPLETION DATE: 7/1/84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert A. Passow
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731
ADDRESS: Box 491 Lewistown, Mont. 59457

GENERAL: Sub- Contractor One Way Sign completed installing Guard Rail 2/7/84

The Seal& Cover and Epoxy Paint are the only major items not completed on project.

On December 23, 1983 Field notes were sent to Billings for District Office pre final checking.

Project Personnel are assigned to other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 24, 1984

PROJECT NO.: F 57 - 3 (09) 121
PROJ. NAME: Winnett-West
LENGTH: 9.1 Miles
COUNTY: Fergus/Petroleum
CONTRACT TIME: 160 Working Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 3
% TIME USED: 4
NO. MEN EMPLOYED: 2 to 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,517,998.81
CONTRACTOR: Hilde Const. Co., Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 8/5/83
DATE WORK STARTED: 8/30/83
PROBABLE COMPLETION DATE: 1984
NO. DAYS WORKED PER WEEK: 3 to 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert A. Passow
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: Work accomplished this period consisted of Hilde Construction moving unclassified excavation and preparing pipe beds. Sub-Contractor Martinez installing pipe drains and Sub-Contractor Monte Azure constructing Farm Fence.

Hilde and Sub-Contractor Martinez have temporary suspended their operation as of Feb. 24, 1984 until the weather becomes more suitable for grading operations. Monte Azure will continue ro construct fence as weather will permit.

Items and per cent complete are as follows: 14,339 Cu. Yds of Excavation Unclassified for 4%; 20,000 Cu. Yds of Topsoil has been salvaged and stockpile; 4426 Cu. Yds. of Culvert Excavation for 74%; 109 Cu. Yds of bedding material for 34%; Drain pipe: 18" 72 lin ft. for 5%; 24" 476 lin ft. 20%; 48" 102 lin ft. 50%; 72" 102 lin ft. for 13%; 58" 420 lin ft. for 100%; Farm Fence; Type F2M 2357 Rods for 63%; Type F5M 908 rods for 45%; Single Panels FW 54 Ea. for 29%; Double Panels FW 108 Ea. for 73%: Temporary fence 226 rods for 43%.

2 to 6 people are assigned to the project for inspection and construction staking.

Crew will be used on pre construction projects until grading is resumed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-84

PROJECT NO.: F63-1(3)10
PROJ. NAME: Harlowton-North
LENGTH: 8.7 Miles
COUNTY: Wheatland
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 04-16-84
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,955,038.60
CONTRACTOR: Empire Sand & Gravel Co, Inc
FROM (town): Billings
AWARD DATE: 01-30-84
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale E. DeVore
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: The preconstruction conference was held in Billings District office February 21, 1984.
The notice to proceed date is for April 16, 1984, however the contractor is starting soon if weather permits.
Staking is in progress on project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-84

PROJECT NO.: HES 63-1(2)7

CONTRACT AMOUNT: $

PROJ. NAME: Snow Fence-N. of Harl.

CONTRACTOR: CONROY CONST. CO.

LENGTH: 985' ±

FROM (town): HARDIN

COUNTY: WHEATLAND

AWARD DATE:

CONTRACT TIME: 30 WD

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: The project was let February 23, 1984. The preconstruction conference has not been scheduled.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 29, 1984

PROJECT NO.: HES 78-2 (3) 35
CONTRACT AMOUNT: $ 43,585.60
PROJ. NAME: ABSAROKEE-COLUMBUS
CONTRACTOR: SWAN & SONS CONSTRUCTION, INC.
LENGTH: 10.5 MILES
FROM (town): ANACONDA, MONTANA
COUNTY: STILLWATER
AWARD DATE: JANUARY 30, 1984
CONTRACT TIME: 30 WORKING DAYS
DATE WORK STARTED: N/A
ORDER TO PROCEED DATE: APRIL 16, 1984
PROBABLE COMPLETION DATE: N/A
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: N/A
% TIME USED: 0
NO. SHIFTS PER DAY: N/A
NO. MEN EMPLOYED: N/A
NO. HOURS PER SHIFT: N/A
ACTUAL COMPLETION DATE: N/A
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: WORK WAS STARTED ON THIS PROJECT 2-3-84. A THREE MAN SURVEY CREW WORKED 25 MAN DAYS RE-RUNNING ℄; ALL CONSTRUCTION STAKING INCLUDING THE ROADWAY, IRRIGATION DITCHES, & PIPE; ALL SIGNS, CHEVRONS, & DELINEATORS HAVE BEEN STAKED. THE REMAINDER OF THE CONSTRUCTION LAY OUT WILL BE COMPLETED AS THE CONTRACTOR PROCEEDS WITH CONSTRUCTION. I HAVE NOT HAD ANY CONTACT WITH THE CONTRACTOR CONCERNING HIS PLANS ON START OF WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/29/84

PROJECT NO.: CT 314-1(6)33

PROJ. NAME: Busby - Kirby

LENGTH: 12.4 miles

COUNTY: Big Horn

CONTRACT TIME: 100+20= 120w.d. cont. ext.

ORDER TO PROCEED DATE: 7/13/83

% COMPLETE: 82

% TIME USED: 63

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE: --------

CONTRACT AMOUNT: $ 3,395,736.80

CONTRACTOR: Sletten Const. Co.

FROM (town): Great Falls, Mt.

AWARD DATE: 6/22/83

DATE WORK STARTED: 7/29/83

PROBABLE COMPLETION DATE: 7/15/84

NO. DAYS WORKED PER WEEK: ------

NO. SHIFTS PER DAY: ----------

NO. HOURS PER SHIFT: --------

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. Ottman

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 592 - 3628

ADDRESS: Dept. of Highways
Busby, Mt.

GENERAL: The contractor didn't work during this period.
Items and Percentages of completion are as follows: Misc. Items 82%, Removal Items 97%, Exc. Items 98%, Culvert Items 88%, Surf. Items 75%, Cattleguards 100%, Fencing Items 66%, and Structure Items 98%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-29-84

PROJECT NO.: SMP 4499-83

PROJ. NAME: STATE MAINTENANCE STOCKPILE

LENGTH: ~

COUNTY: ROSEBUD, POWDER RIVER, YELLOWSTONE & CARBON

CONTRACT TIME: 90 W.D.

ORDER TO PROCEED DATE: 12-19-83

% COMPLETE: 0

% TIME USED: 1 W.D.

NO. MEN EMPLOYED: —

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 279,730.00

CONTRACTOR: ECKART CONSTRUCTION

FROM (town): MILES CITY

AWARD DATE: 11-30-83

DATE WORK STARTED: —

PROBABLE COMPLETION DATE: —

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: DAVID P. SCHUMAN

TELEPHONE: 245-9802

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: NO CRUSHING OPERATIONS CAN BEGIN UNTILL APPROVED RECLAMATION PLANS, & AIR QUALITY PERMITS ARE ISSUED.

RECLAMATION PLANS ARE NEARLY COMPLETE, & AIR QUALITY PERMITS WILL NOT be COMPLETED UNTILL March 15, at THE EARLIEST.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-84

PROJECT NO.: BR 9019 (7)
CONTRACT AMOUNT: $182,865.00
PROJ. NAME: Bridge over Musselshell River
CONTRACTOR: Flynn Co. Inc.
LENGTH: 138'
FROM (town): Billings
COUNTY: Golden Valley
AWARD DATE: 06-17-83
CONTRACT TIME: 90 WD
DATE WORK STARTED: 08-24-83
ORDER TO PROCEED DATE: 07-8-83
PROBABLE COMPLETION DATE: when weather permits
% COMPLETE: 99
NO. DAYS WORKED PER WEEK:
% TIME USED: 60
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale E. DeVore
TELEPHONE: 538-8731
NO. OF ENG. PERSONNEL EMPLOYED: -
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Project is open, with minor work to be complete when weather permits

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 29, 1984

PROJECT NO.: BR 9068(7) DATE SURVEY AUTHORIZED: 12-20-83

PROJ. NAME: STILLWATER RIVER BR. DATE WORK STARTED: 2-22-84

LENGTH: _____ ESTIMATED COMPLETION DATE: 4-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 3%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB 29, 1984

PROJECT NO.: BR 9005(6) DATE SURVEY AUTHORIZED: 1-10-84

PROJ. NAME: ROCK CREEK STRUCTURE DATE WORK STARTED: 2-23-84

LENGTH: _____ ESTIMATED COMPLETION DATE: 4-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 50%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 29 1984

PROJECT NO.: BR-9002 (6) DATE SURVEY AUTHORIZED: 12-9-83

PROJ. NAME: LITTLE BIG HORN RIVER AT WYOCA DATE WORK STARTED: 1-3-84

LENGTH: 0.00 ESTIMATED COMPLETION DATE: 3-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: SCHANK TELEPHONE: 343-2501

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 85 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 6, 1984

PROJECT NO.: HES 4141 (11) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: VARIOUS INTERSECTIONS DATE WORK STARTED: JANUARY 3, 1984

LENGTH: + 0.4 MILES ESTIMATED COMPLETION DATE: 2-6-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.M. LORAN TELEPHONE: 248-3827

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 29, 1984

PROJECT NO.: DP314-1(1)18 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: BUSBY - SOUTH DATE WORK STARTED: 3-2-83

LENGTH: 14.4 MILES ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: 2-29-84

PROJECT MANAGER: H. OTTMAN TELEPHONE: 592-3628

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-84

PROJECT NO.: F57-3(15)67 DATE SURVEY AUTHORIZED: 10-12-83

PROJ. NAME: Moore-Lewistown. DATE WORK STARTED: 11-15-83

LENGTH: 14± Miles ESTIMATED COMPLETION DATE: 3-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale E. DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-9 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 24, 1984

PROJECT NO.: F 57 - 3 (14) 97 DATE SURVEY AUTHORIZED: 10/12/83

PROJ. NAME: West of Grassrange-West DATE WORK STARTED: 12/5/83

LENGTH: 6.0 Miles ESTIMATED COMPLETION DATE: 3/1/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Robert A. Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 1 to 7 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-5-84

PROJECT NO.: FS3-2(2) 40 DATE SURVEY AUTHORIZED: 10-12-83

PROJ. NAME: LAVINA - SOUTH DATE WORK STARTED: 1-10-84

LENGTH: 6.2 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 2-29-84

PROJECT MANAGER: D.C. KITTELSON TELEPHONE: 639-2429

NO. PERSONNEL ASSIGNED: 8 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-29-84

PROJECT NO.: F 53-1 (6) 6 DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: BILLINGS-BROADVIEW DATE WORK STARTED: 1-10-84

LENGTH: 28.4 MILES ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: G.M. LORAN TELEPHONE: 248-3827

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 4

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 29, 1984

PROJECT NO.: IR 90-8 (98) 456 DATE SURVEY AUTHORIZED: 8-2-83

PROJ. NAME: PINE HILLS S.E. DATE WORK STARTED: 1-10-84

LENGTH: 6.0 MILES ESTIMATED COMPLETION DATE: 3-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 50%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 29, 1984

PROJECT NO.: IR 90-8(83) 385 DATE SURVEY AUTHORIZED: 6-25-82

PROJ. NAME: REED POINT EAST DATE WORK STARTED: 12-5-83

LENGTH: 11.2 MILES ESTIMATED COMPLETION DATE: 4-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 60%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 29, 1984

PROJECT NO.: IR 90-7(53) 377 DATE SURVEY AUTHORIZED: 8-2-83

PROJ. NAME: GABY CLIFF E. & W. DATE WORK STARTED: 12-15-83

LENGTH: 7.0 MILES ESTIMATED COMPLETION DATE: 4-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 3 TO 7 % COMPLETE: 70%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 29, 1984

PROJECT NO.: BR 9056 (8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: YELLOWSTONE RIVER BR DUCK CREEK ROAD DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

WORK HAS NOT BEGUN ON THIS PROJECT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 29, 1984

PROJECT NO.: BR 9052 (4) DATE SURVEY AUTHORIZED: 12-16-84

PROJ. NAME: FROZE TO DEATH CREEK DATE WORK STARTED: 1-3-84

LENGTH: _____ ESTIMATED COMPLETION DATE: 4-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 28%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DIRECT PARTICIPATION
FEDERAL HIGHWAY ADMINISTRATION
December 15, 1983

December 15, 1983

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
MT ERFO 81(4)	Helena NF, Lewis & Clark, Broadwater & Powell Co.	.123	X081, X001 & X001	91%	62% 09/13/83	U.S. Small Business Adm. Morning Star Ent., Inc. (Subcontractor) $279,000.00
FHP 19-1(2) FLH 19-1(2)	Darby - Lost Trail Bitterroot NF Ravalli County	4.451	Grading, Base, + Bituminous Paving	25%	43% 08/30/84	Washington Const. Co. $2,526,990.35
MT ERFO 81(3)	Avalanche Creek Benton, Ohio & White Gulches Lewis & Clark County		Grading, Damage Repair	0%		Swan & Sons, Inc. $231,891.50
OM-AD 18(9)	Fergus & Wheatland Co.	22.982	Gravel, Surfacing (E000)	0%	19% 05/15/84	Konitz Contracting, Inc. $356,732.00